

VIAMED Q.A. DEPT

Equip. Ref :
SENSO 1377
SENSOMEDIC
SPO2 MONITOR
Location :
VIAMED
Serial No. :
1377
Class 2, Type CF
Date: 03 Apr 1998 11:58
Engineer :
M.S.
Tester no: 18450
Auto Test results :

Test 1:
Mains Volts
237 V
IUT Power
235 V 75 mA
Test 7: PASS
Enclosure.leak
N 0 MA (100)
R 0 MA
Test 9: PASS
Encl.leak..SUPP
N 0 MA (500)
R 0 MA
Test 10: PASS
Patient leakage
N 0.0 MA (10)
R 0.0 MA
Test 12: PASS
Pat.leak..supply
N 0 MA (50)
R 0 MA
Test 13: PASS
Pat.leak..mains
NN 0 MA (50)
NR 0 MA
RN 0 MA
RR 0 MA

SPO2 TESTER
SENSOMEDICS PROB

***** PASS *****

VIAMED Q.A. DEPT

Equip. Ref :
NELLCOR 0399108
NELLCOR
SPO2
Location :
VIAMED
Serial No. :
0399108
Class 1, Type CF
Date: 03 Apr 1998 16:29
Engineer :
M.S.
Tester no: 18450
Auto Test results :

Test 1:
Mains Volts
237 V
IUT Power
237 V 92 mA
Test 2: PASS
Mains to Earth
>250 MΩ (50)
Test 3: PASS
Ap pt to Earth
>250 MΩ (50)
Test 4: PASS
Earth continuity
187 mΩ (200)
Test 5: PASS
Earth leakage
N 19 MA (500)
R 15 MA
Test 6: PASS
Earth leak..SUPP
N 33 MA (1000)
R 33 MA
Test 7: PASS
Enclosure.leak
N 0 MA (100)
R 0 MA
Test 8: PASS
Encl.leak..earth
N 19 MA (500)
R 15 MA
Test 9: PASS
Encl.leak..SUPP
N 0 MA (500)
R 0 MA
Test 10: PASS
Patient leakage
N 0.0 MA (10)
R 0.0 MA
Test 11: PASS
Pat.leak..earth
N 0 MA (50)
R 0 MA
Test 12: PASS
Pat.leak..supply
N 0 MA (50)
R 0 MA
Test 13: PASS
Pat.leak..mains
NN 0 MA (50)
NR 0 MA
RN 0 MA
RR 0 MA

MCI P856RA PROBE

***** PASS *****

Equip. Ref :
NELLCOR 0399108
NELLCOR
SPO2
Location :
VIAMED

Serial No. :
0399108
Class 1, Type CF
Date: 03 Apr 1998 16:24
Engineer :
M.S.
Tester no: 18450
Auto Test results :

Test 1:
Mains Volts
236 V
IUT Power
237 V 95 mA
Test 2: PASS
Mains to Earth
>250 MΩ (50)
Test 3: PASS
Ap pt to Earth
>250 MΩ (50)
Test 4: PASS
Earth continuity
127 mΩ (200)
Test 5: PASS
Earth leakage
N 19 MA (500)
R 14 MA
Test 6: PASS
Earth leak..SUPP
N 33 MA (1000)
R 33 MA
Test 7: PASS
Enclosure.leak
N 0 MA (100)
R 0 MA
Test 8: PASS
Encl.leak..earth
N 19 MA (500)
R 15 MA
Test 9: PASS
Encl.leak..SUPP
N 0 MA (500)
R 0 MA
Test 10: PASS
Patient leakage
N 0.0 MA (10)
R 0.0 MA
Test 11: PASS
Pat.leak..earth
N 0 MA (50)
R 0 MA
Test 12: PASS
Pat.leak..supply
N 0 MA (50)
R 0 MA
Test 13: PASS
Pat.leak..mains
NN 0 MA (50)
NR 0 MA
RN 0 MA
RR 0 MA

SPO2 TESTER
NELLCOR PROBE

***** PASS *****