

Fluke Biomedical

Date 11/07/2022

Test Setup

Operator ID Philip Crossley
Calibration Tech PD
Calibration Date 02/10/2015
Firmware Version 2.06.07
Serial Number 2433026
Date & Time 05/07/2022 & 10:27
JOB Name

DUT Information

Equipment Number M89530
Serial Number 468-3-0314
Manufacturer Nufer
Model Ceratherm 600-3
Location Royal Oldham Hospital
Other

Template Information

Template Name Rapid_60601_CL1
Pause after Power ON NO
Power ON delay 1
Test Speed RAPID
Halt on Test Failure YES
Include Time YES
Insulation Resistance Voltage 500V
Multi Enclosure Test YES

Standard CUSTOM
Pause before Power OFF NO
Power OFF delay 0
Test Mode AUTO
Multi PE Test YES
Multi Resstore WORST/LAST
Reverse Polarity YES
Classification 1

PLC Configuration-Applied part setup

AP Name AP Type AP Num

ESA615 Test Results

Test Name	Value	High Limits	Low Limits	Status
Protective Earth Resistance	0.059 Ohm	.2	-	P
Protective Earth Resistance	0.058 Ohm	.2	-	P
Insulation Resistance				P
Mains to Protective Earth	999 MOhm	-	2	P
Mains to Non-Earth Accessible Conductive Part	999 MOhm	-	7	P
Applied Parts to Protective Earth	999 MOhm	-	20	P
Mains Voltage				P
Live to Neutral	232.0 V	-	-	P
Live to Earth	0.6 V	-	-	P
Neutral to Earth	232.2 V	-	-	P
Equipment Current	0.0 A	-	-	P
Earth Leakage Current				P
Normal Condition	68.7 uA	500	-	P
Open Neutral	130.7 uA	1000	-	P
Open Neutral-Reversed Mains	130.9 uA	1000	-	P
Normal Condition-Reversed mains	62.8 uA	500	-	P
Enclosure Leakage Current				P
Normal Condition	0.2 uA	100	-	P
Open Earth	68.9 uA	500	-	P
Open Neutral	0.1 uA	500	-	P
Open Neutral-Reversed Mains	0.1 uA	500	-	P
Normal Condition-Reversed mains	0.3 uA	100	-	P
Open Earth-Reversed Mains	62.8 uA	500	-	P

Signature