

## **Emergency Lighting Servicing**

**Keybury Fire & Security** Units 4 & 5 Worth Enterprise Park, Valley

> Keighley, West Yorkshire BD21 4LN

Worksheet Tel: 01535 661197 Contract Job Number -770691 EM11177 Client VIAMED LTD Call Type Routine Maintenance 15 STATION ROAD **Appointment Date/Time** 02/09/22 10:00

Reported Reason For Call

am call annual

**BD20 7DT** Contact Mr LAMB

**CROSSHILLS** 

KEIGHLEY

WEST YORKSHIRE

Telephone 634542 helen lamh@viamed.co.uk

Ciliali	ncich.iamb@viamca.co.uk					
System Detail	ils					
System Type Panel Type	EMERGENCY LIGHTS		1	Installed	05/04/13	
Key						
		p True	ý	False	NA	
Service Chec	ks					
System not installed by Keybury, design and install by others, Design documentation not available.				uminaires conform to BS EN 6	60598-2-22 e Ingress Protection rating for their	þ
Adaquate illumination is provided under test conditions, for safe			< I ⊏	unninan es nave an appropriate	s ingress Frotection rating for their	- L

movement on escape routes and open areas (This can be checked by visual inspection and checking that the illumination from the luminaires is not obscured and that minimum design spacings have been met) Has customer advised of any action/requirement from Fire Risk

Assessment? All escape route safety signs and other safety signs, such as fire fighting equipment location signs visible with the normal lighting

extinguished Correct application and siting of emergency escape lighting

þ	Luminaires conform to BS EN 60598-2-22	þ
þ	Luminaires have an appropriate Ingress Protection rating for their location	þ
	A sufficient number of test facilities are provided	b
	Instructions for operation and maintenance are available	þ
	Test records in the log book complete and satisfactory	þ
Ń	Luminaires tested and found to operate for their 3 hour duration	ý
У	Luminaires clean and undamaged with lamps in good condition	þ
b	Building occupier and their staff trained on suitable maintenance,	þ
1-	testing and operating procedures, or a current maintenance contract is in place	
þ	After test, each luminaire charging indicator operates correctly	þ

## **Engineers Findings and Actions**

Annual 3hr test of emergency lights. Failed units:

Timesheets				
Date on Site	Arrival	Departure	Customer Name / Signature	Engineers Name / Signature
02/09/2022	10:12:00	13:34:00	Helen	AB:Stacey Wood

Customer signature confirming renewal of maintenance contract (ONLY FOR ANNUAL SERVICES)

Helen